

STARLITE SPINTECH LIMITED
PROJECT :- TULIP RESIDENTIAL APARTMENT & VILLAS
PHASE-III, AT BALANAGAR, HYDERABAD.



MONTHLY PROGRESS REPORT NO- 20

HEAD OFFICE STARLITE SPINTECH LIMITED

601, 6thFloor, Shangrila Plaza No 14
Road No.2, BANJARA HILLS, HYDEREABAD

INTERNAL EACH FLATS AS ON POSITION WORK :-

- Flat No.101 :- Handover Flat to Customer
Flat No.102 :- Handover Flat to Customer
Flat No.104 :- Handover flat to customer.
Flat No.201 :- Handover flat to customer.
Flat No.202 :- Handover flat to customer.
Flat No.203 :- Handover flat to customer.
Flat No.204 :- Handover flat to customer.
Flat No.301 :- Handover flat to customer.
Flat No.302 :- Handover flat to customer.
Flat No.303 :- Handover flat to customer.
Flat No.304 :- Handover flat to customer.
Flat No.401 :- Handover flat to customer.
Flat No.403 :- Handover flat to customer.
Flat No.404 :- Handover flat to customer.
Flat No.502 :- Handover flat to customer.
Flat No.503 :- Handover flat to customer

PENDING WORK FOR THIS FLAT BECAUSE OF CUSTOMER WORK IN PROGRESS.

- Flat No.103 :- Only one Doors Frames with Door fixing work. & Doors Frames Polish work.
Flat No.402 :- Final Coat Paint & Doors Frames Polish work & Plumbing Final fitting work.
Flat No.501 :- Plumbing final fitting Final Paint & Doors Frames Polish.
Flat No.504 :- Plumbing & Electrical Final Fitting work.

STARLITE SPINTECH LIMITED

PROJECT :- TULIP RESIDENTIAL APARTMENT PHASE-III AT BALANAGAR

MONTHLY PROGRESS REPORT NO- 20

S.No	Apartment	Facing	Build up Area in Sft	Plot Marking	Pits Excavation	P.C.C.	Columns marking	Footings concrete	Pedestal	Ext.Plinth Beam	Internal Plinth Beam	Still's Floor Columns Concrete	Grade Slab	1 st Floor Slab	1 st Floor Columns Concrete	Stills Floor Slab De-shuttering work
1			4400	C	C	C	C	C	C	C	C	C	C	C	C	P

PROGRESS OF WORK: - TULIP PROJECT – BLOCK – “B”

➤ **Progress Report since 01.08.2018 to 01.10.2018**

- Footings work completed
- Pedestal Columns work completed.
- P.C.C. below Plinth Beam work completed.
- External & Internal Plinth Beam Reinforcement laying and shuttering work completed.
- External & Internal Plinth Beam Concrete work completed.
- Still's Floor Columns overlapping work completed.
- Soil Back filling and soil compaction work completed for grade slab purpose.
- Grade Slab Reinforcement and concrete work completed.
- Still's Floor Columns Starter marking and concrete work completed.
- Still's Floor Columns shuttering and concrete work completed.
- Still's Floor Staircase Reinforcement/Shuttering and concrete work completed.
- Still's Floor shuttering & bar bending work completed.
- Still's Floor Slab Concrete work completed.
- 1st Floor columns starter marking and concrete work completed.
- 1st Floor columns concrete work completed.

- 1st Floor Slab Shuttering and bar bending work completed.
- 1st Floor Slab concrete work completed.
- 2nd Floor columns Reinforcement overlapping and shuttering work completed.
- 2nd Floor columns concrete work completed.
- 2nd Floor Slab shuttering work completed.
- 3rd Floor columns Reinforcement overlapping and shuttering work completed.
- 3rd Floor columns concrete work completed
- All Flats 1st Floor Brick work completed.
- All Flats 2nd Floor Brick work completed work completed.
- 3rd Floor Brick work in progress.
- All Flats First Floor Electrical Pipe Conduct and Metal boxes fixing work completed.
- First Floor Flat No.101 & 104 plastering work completed.
- 2nd Floor All Flat ceiling plastering work completed.
- 4th Floor Slab Shuttering and bar bending work completed.
- 4th Floor Slab Concrete work completed.
- 5th Floor Columns starter marking and concrete work completed.
- 5th Floor Columns Steel overlapping work completed.
- 5th Floor Columns concrete work completed.
- 5th Floor Slab shuttering work in progress.
- 5th Floor Slab steel cutting work in progress.
- 2nd Floor Flat No.201 & 203 Plastering work completed.
-

TULIP – B :-

OVERALL PROGRESS REPORT IN PERCENTAGE

WORK %

R.C.C WORK

Still's Floor Slab Concrete work completed.	100%
First Floor Slab Concrete work completed.	100%
Second Floor Slab Concrete work completed.	100%
Third Floor Slab Concrete work completed.	100%
Fourth Floor Slab Concrete work completed.	100%

BRICK WORK:-

First Floor All Flat Brick work completed.	100%
Second Floor All Flat Brick work completed.	100%
Third Floor All Flat Brick work in progress.	95%

INTERNAL PLASTERING:-

First Floor Flat No.101 & 104 plastering work completed.	100%
First Floor Flat No.102 & 103 Plastering not yet start.	0.0%
Second Floor Flat No.201/202 & 203 plastering work completed.	100%
Second Floor Flat No.204 Plastering work in progress.	50%



4TH FLOOR SLAB SHUTTERING WORK





4TH FLOOR SLAB BAR BENDING WORK CUM ELECTRICAL WORK





4TH FLOOR SLAB BAR BENDING WORK CUM ELECTRICAL WORK





4TH FLOOR SLAB CONCRETE WORK





4TH FLOOR SLAB CONCRETE WORK





4TH FLOOR SLAB CONCRETE WORK





4TH FLOOR SLAB CONCRETE WORK





INTERNAL PLASTERING WORK





INTERNAL PLASTERING WORK





BRICK WORK IN PROGRESS



